

Appendix J

Tentative Construction Programme

CONTRACT NO. 04/9013
LAMMA POWER STATION EXTENSION UNIT 9
COMPLETE ERECTION, INSPECTION, TESTING & COMMISSIONING OF
POWER BLOCK ELECTRICAL, INSTRUMENTATION AND CONTROL FACILITIES

3 MONTH PROGRAMME (APRIL 2006 TO JUNE 2006)


ID	Task Name	Start	Finish	April					May				June			
				1/4	8/4	15/4	22/4	28/4	5/5	12/5	19/5	26/5	3/6	10/6	17/6	24/6
1																
2	L9 Electrical Erection	Sat 1/4/06	Fri 30/6/06													
3	Cable Tray & Earthing Installation	Sat 1/4/06	Fri 30/6/06													
4	Instrument Piping Installation	Sat 1/4/06	Fri 30/6/06													
5	Conduit Installation	Sat 1/4/06	Fri 30/6/06													
6	Cable Laying	Sat 1/4/06	Fri 30/6/06													
7	Cable Termination	Sat 1/4/06	Fri 30/6/06													

SANKO SETSUBI CO., LTD.

ID	Task Name	Start	Finish	April					May					June				
				26/3	2/4	9/4	16/4	23/4	30/4	7/5	14/5	21/5	28/5	4/6	11/6	18/6	25/6	
1																		
2	Pipeline Installation	Sat 1/4/06	Fri 30/6/06															
3																		
4	Pre-commissioning	Sat 1/4/06	Mon 15/5/06															
5	Initial Charging with Gas	Thu 15/6/06	Fri 30/6/06															

Lamma Power Station Extension Supply and Installation of Submarine Gas Pipeline 3-Month Programme	Task		Milestone		External Tasks	
	Split		Summary		External Milestone	
	Progress		Project Summary		Deadline	

ID	Task Name	Start	Finish	March					April				May				J	
				26/2	5/3	12/3	19/3	26/3	2/4	9/4	16/4	23/4	30/4	7/5	14/5	21/5		28/5
1	Civil Works																	
2																		
3	Site Procession & Preparation Work	Tue 25/5/04	Mon 12/7/04															
4																		
5	<u>Within Lamma Power Station</u>																	
6	Construction of Cable Duct	Mon 4/10/04	Thu 29/9/05															
7	Construction of Cable Duct North Portal	Mon 12/7/04	Tue 31/1/06															
8	Backfilling Work inside Cable Duct after Cable Laying	Wed 1/3/06	Fri 28/4/06															
9																		
10	<u>Yung Shue Wan South</u>																	
11	Construction of Cable Landing Point	Mon 12/7/04	Sat 31/12/05															
12	Construction of Cable Duct South Portal	Mon 12/7/04	Sat 31/12/05															
13																		
14	<u>Pak Kok San Tsuen</u>																	
15	Construction of Cable Landing Point	Tue 24/8/04	Fri 14/10/05															
16	Construction of Cable Trenches	Sat 30/7/05	Sat 31/12/05															
17	Construction of Cable Duct	Thu 25/11/04	Fri 30/9/05															
18	Construction of Cable Duct South Portal	Wed 25/8/04	Mon 16/1/06															
19	Backfilling Work inside Cable Duct after Cable Laying	Wed 1/3/06	Fri 28/4/06															
20	Backfilling Work at Cable Trenches after Cable Laying	Wed 1/3/06	Fri 28/4/06															
21																		
22	<u>Pak Kok Tsui</u>																	
23	Construction of Cable Landing Point	Mon 12/7/04	Wed 14/9/05															
24	Construction of Cable Duct North Portal	Mon 12/7/04	Sat 31/12/05															



Additional Transmission System for Lamma Power Station 275kV Cable Route from Lamma Island to Cyberport 3-Month Programme (Rev. J)	Task		Milestone		External Tasks	
	Split		Summary		External Milestone	
	Progress		Project Summary		Deadline	

