

# Appendix I

## Tentative Construction Programme

ID	Task Name	Start	Finish	December					January				February				M	
				26/11	3/12	10/12	17/12	24/12	31/12	7/1	14/1	21/1	28/1	4/2	11/2	18/2		25/2
1	<b>Civil Works</b>																	
2																		
3	Site Procession & Preparation Work	Tue 25/5/04	Mon 12/7/04															
4																		
5	<u>Within Lamma Power Station</u>																	
6	Construction of Cable Duct	Mon 4/10/04	Thu 29/9/05															
7	Construction of Cable Duct North Portal	Mon 12/7/04	Tue 31/1/06															
8	Backfilling Work inside Cable Duct after Cable Laying	Mon 1/5/06	Wed 31/5/06															
9																		
10	<u>Yung Shue Wan South (N2)</u>																	
11	Construction of Cable Landing Point	Mon 12/7/04	Sat 31/12/05															
12	Construction of Cable Duct South Portal	Mon 12/7/04	Sat 31/12/05															
13	Backfilling Work at Landing Point after Cable Laying	Thu 1/6/06	Wed 15/11/06															
14																		
15	<u>Pak Kok San Tsuen (N4)</u>																	
16	Construction of Cable Landing Point	Tue 24/8/04	Fri 14/10/05															
17	Construction of Cable Trenches	Sat 30/7/05	Sat 31/12/05															
18	Construction of Cable Duct	Thu 25/11/04	Fri 30/9/05															
19	Construction of Cable Duct South Portal	Wed 25/8/04	Mon 16/1/06															
20	Backfilling Work inside Cable Duct after Cable Laying	Sat 1/4/06	Sun 30/4/06															
21	Backfilling Work at Cable Trenches after Cable Laying	Thu 1/6/06	Sat 30/9/06															
22	Backfilling Work at Landing Point after Cable Laying	Thu 1/6/06	Thu 30/11/06															
23																		
24	<u>Pak Kok Tsui (N5)</u>																	
25	Construction of Cable Landing Point	Mon 12/7/04	Wed 14/9/05															
26	Construction of Cable Duct North Portal	Mon 12/7/04	Sat 31/12/05															
27	Backfilling Work at Landing Point after Cable Laying	Mon 15/5/06	Sun 31/12/06															

Additional Transmission System for Lamma Power Station  
 275kV Cable Route from Lamma Island to Cyberport  
 3-Month Programme (Rev. N)

Task



Milestone



External Tasks



Split



Summary



External Milestone



Progress



Project Summary



Deadline

