

# Appendix E

The QA/QC Procedures and Results

## Equipment Calibration Record for November 2006

Site: Civil works for 275kV Cable Route from Lamma Island to Cyberport

Noise Equipment Used: Rion NL-31

Calibrator Used: Rion NC-74

Measurement Location: N4 – Pak Kok Tsui No. 2

Date	Calibration Level before Measurement (dB(A))	Calibration Level after Measurement (dB(A))	Calibrated by
03/11/2006	94.0	94.0	C K Siu
07/11/2006	94.0	94.0	C K Siu
10/11/2006	94.0	94.0	C K Siu
14/11/2006	94.0	94.0	C K Siu
17/11/2006	94.0	94.0	C K Siu
21/11/2006	94.0	94.0	C K Siu
24/11/2006	94.0	94.0	C K Siu
28/11/2006	94.0	94.0	C K Siu

Measurement Location: N5 – Pak Kok Tsui No. 8

Date	Calibration Level before Measurement (dB(A))	Calibration Level after Measurement (dB(A))	Calibrated by
03/11/2006	94.0	94.0	C K Siu
07/11/2006	94.0	94.0	C K Siu
10/11/2006	94.0	94.0	C K Siu
14/11/2006	94.0	94.0	C K Siu
17/11/2006	94.0	94.0	C K Siu
21/11/2006	94.0	94.0	C K Siu
24/11/2006	94.0	94.0	C K Siu
28/11/2006	94.0	94.0	C K Siu

Note: Measurement accepted as valid only if the calibration levels from before and after the noise measurement agreed to within 1.0 dB.